# Shrewsbury High School Turf and Track Project Update

Patrick C. Collins

Assistant Superintendent for Finance and Operations

# Ground Breaking!! June 5th







### **Topics**

- Procurement Process
- Construction Schedule
- Short-term Impacts
- Fundraising Update

#### **Procurement Process**

- Adherence to all state procurement laws
- Four bids for the general construction portion were received and ranged from \$1,179,150 to \$1,442,000. Bid awarded to R.A.D. Sports based in Rockland, MA.
- Two proposals solicited for the synthetic turf
  - Field Turf [\$562,118]
  - Shaw Sports [571,925 + G-Max Testing and Maint.Visits]
- Contract awarded to Field Turf.

#### Construction Schedule

- Start- June 4<sup>th</sup>
- Completion- September 8<sup>th</sup>
- Construction oversight services provided by Gale Associates
- General scheme:
  - 1. Earth removal and grading, install drainage, re-route irrigation system for lower field
  - Install goal posts, shock pad, turf carpet, and conduct G-Max testing
  - 3. Re-surface track and repair fencing
  - Deliver maintenance equipment and conduct maintenance training
  - 5. Install new scoreboard

## Short-term Impacts

- The following SHS athletic facilities will be closed with no access starting on June 4<sup>th</sup> until completion in September.
  - Stadium field and track
  - Outdoor basketball court
  - Outdoor tennis courts



 Parking spots facing stadium will be allocated to General Contractor for their site trailer and parking

## **Fundraising Update**

- We are grateful to all corporate sponsors, youth group donors, and individual donors for helping us achieve our goal.
  - Over \$1.9M raised thus far!
- Final opportunity for a Brick Purchase...online brick sales be re-open for a final time between June 4<sup>th</sup> and 15<sup>th</sup>

# Coming Soon... **Grand Opening Celebration!!!**

- Date is TBD [Likely a September home football game]
- Invitation to all of our donors
- Special recognition of our major sponsors

